
**COVER MATERIALS
WORK PLAN**

April 17, 2003

PREPARED FOR:

Atlantic Richfield Company

307 EAST PARK STREET, SUITE 400

ANACONDA, MONTANA 59711

PREPARED BY:



Carson City, Nevada

Atlantic Richfield Company

317 Anaconda Road
Butte Montana 59701
Phone: (406) 782-9964
Fax (406) 782-9980

April 17, 2003

Arthur G. Gravenstein, P. E.
Staff Engineer
Bureau of Corrective Actions -- Remediation Branch
Nevada Division of Environmental Protection
333 West Nye Lane
Carson City, Nevada 89701

Subject: Response to Comments on the Draft Final Cover Materials Work Plan and Submittal of the Cover Materials Work Plan for the Yerington Mine Site

Dear Art:

Atlantic Richfield Company appreciates this opportunity to respond to the comments provided by the regulatory agencies on February 18, 2003 for the subject document. Please find attached the (final) *Cover Materials Work Plan* that has been revised to incorporate the following comments:

NDEP Comments

You are encouraged to review and site other pertinent information from the Lyon County Soil Surveys regarding engineering properties of the potential cover materials areas. This information, if incorporated, may assist in documenting the appropriateness of available cover material and assist in engineering interpretations of soil classifications, permeability, shrink-swell potential, bearing capacity, cover material suitability and other pertinent information.

Response to Comment: These engineering data for soil types from the SCS Soil Survey of Lyon County have been incorporated into the attached Cover Materials Work Plan.

EPA Comments

Comments on the "Response to Comments"

Response to EPA Comment 1: Proposed cover materials should be tested for leaching properties and permeability under likely compaction efforts. Also, the Draft Final Cover Materials Work Plan suggests the "potential use of cover materials from the Waste Rock Areas, Tailings Areas, and

Arimetco Heap Leach Pads” (page 1). These are not naturally exposed surface materials so their potential to release COCs via leaching or surface runoff, should be determined.

Response to Comment: An evaluation of the potential leaching properties of native alluvial materials that may be used as cover materials at the mine site is not warranted given that these materials are naturally occurring. Thus, if used for cover materials, the native alluvial materials would have the same potential chemical leaching characteristics (i.e., background characteristics) whether they were left in place or transported to the mine site for capping of surface mine units. Compaction characteristics of alluvial materials in northern Nevada are generally well known. As part of any potential use of native materials for capping of mine units, developed under the Final Permanent Closure Plan (FPCP), Atlantic Richfield will evaluate the compaction characteristics of the off-site cover materials subject to the investigations described in the attached Work Plan.

Results of past leach tests of mine unit materials that may be used as cover materials are presented in the Final Draft Arimetco Heap Leach and Process Component's Work Plans and in the report on the temporary capping of “iron bleed tailings” or “red dust” with VLT materials. These results indicate that no adverse environmental effects should be anticipated from such potential use. Atlantic Richfield does not anticipate the need to conduct further leaching tests on mine site materials because the additional geochemical data to be collected from solid materials at the mine site described in a number of companion Work Plans, and the results of sampling described in the attached Cover Materials Work Plan, will adequately evaluate the environmental effects of using these materials as potential capping materials.

Comments on the “Draft Final Cover Materials Work Plan”

Page 8. Section 2.0. Note that potential cover materials that are not naturally exposed in the area should be assessed to determine if they will release COCs to leachate or runoff.

Response to Comment: Please see immediately preceding response to comment with regard to leaching tests. Atlantic Richfield's approach to the characterization of potential off-site or on-site capping materials using whole rock analyses, acid-base accounting and the ability of the materials to support vegetation (i.e., agricultural parameters) is a proven and successful approach to mine site closure and reclamation.

Additional comments from EPA's Environmental Radiation Expert are included in an attachment (provided on January 30, 2003 in a letter to Bonnie Arthur from Steve M. Dean (SFD-8-B), Environmental Radiation Expert --Superfund Technical Support) and quoted below:

‘I have reviewed comments from Atlantic Richfield which claim that there are “no federal standards for either exposure or soil concentrations at inoperative non-uranium mine sites.” This statement is in error. US EPA Superfund has both exposure and soil concentration criteria for radionuclides from naturally occurring radioactive materials (NORM) that can be present at non-uranium mine sites.

US EPA Superfund, under CERCLA statutory authority, has developed radionuclide soil concentration criteria that are risk based and expressed as Preliminary Remediation Goals (PRGs). PRGs for both commercial and residential scenarios exist for all NORM radionuclides that are likely to impact abandoned mines. Consequently, risk-based standards for NORM can and should be applied to any inoperative mine site.

It is possible that some inoperative mines will have site conditions that do not lend themselves to risk-based assessment. For those situations the US EPA Office of Radiation and Indoor Air (ORIA) has established an exposure limit of 15 millirem per year total effective dose equivalent (mrem/ yr TEDE) above background for radioactive contaminated sites. This requires that the impacted areas at a mine site be surveyed, at a minimum, for gamma ray emissions and that the survey data be compared to survey data from unimpacted areas near the mine site.

The determination of which characterization strategy, risk-based or dose based, is the more appropriate will depend on a case by case analysis of site specific conditions.'

Response to Comment: Based upon review of Nevada regulations the existing radionuclide data, radionuclide analyses for background and on-site solid materials will be coordinated as part of this effort. Uranium and gross alpha/beta analyses will be conducted on all samples of alluvial materials collected under the attached Cover Materials Work Plan because these measurements are commonly used as an indicator of the presence of radionuclides in geologic materials. The alluvial fan materials proposed for sampling as cover materials under the attached Work Plan were derived from the uranium-bearing granitic and volcanic rocks that outcrop in the Singatse Range.

U.S. Fish and Wildlife Comments:

In section 1.3, Data Quality Objectives, in the last paragraph of page 5, the document states "The potential transport of these native alluvial materials for use at the mine site is not expected to modify their geochemical characteristics. Therefore, no increase in human health or ecological risk is anticipated." We agree with the statement; however, this may not apply to the use of materials from other sources such as waste rock and tailings. A statement should be added to acknowledge this possibility.

Response to Comment: Atlantic Richfield has revised the attached Cover Materials Work Plan to acknowledge the possibility that potential cover materials from on-site sources (e.g., tailings or waste rock) may present a risk to human health or the environment.

The table on the top of page 7 lists the number of proposed sample locations. The off-site areas list the maximum number of locations. It would also be helpful to indicate the minimum number of locations for these areas. Information should also be provided in Figure 2 on other potential sampling

locations for off-site areas as only three and six sites are identified for Arimetco and Bureau of Land Management lands, respectively. If this is not feasible, information should be provided in the text on the rationale for selection for the additional locations. Other discrepancies appear to be present between this table and Figure 2. For example, Figure 2 shows three locations for the Sulfide Ore Waste Rock Area, whereas the table lists only two sites. The table indicates four sites for the Phase III South Heap Leach pad, but only three sites are apparent on Figure 2. Also, is there overlap between sites for the W-3 Waste Rock Area and the Phase II Heap Leach Pad?

Response to Comment: Atlantic Richfield has revised the attached Cover Materials Work Plan to indicate the precise number of samples to be collected from off-site areas, and to indicate the number of samples that will be collected from on-site areas, under various companion Work Plans.

The first sentence in the last paragraph on page 7 states, "The geochemistry of the alluvial materials will be evaluated for their potential to pose a human health or ecological risk, and to support vegetation." Materials from other locations, such as waste rock and tailings, should also be evaluated for the same reasons.

Response to Comment: Atlantic Richfield has revised the attached Cover Materials Work Plan to indicate that materials from on-site locations (e.g., waste rock and tailings) will be evaluated for their potential to pose a human health or ecological risk and that these samples will be collected under various companion Work Plans.

The following publication recently came to our attention:

Paschke, M.W., and E.F. Redente. 2002. *Copper toxicity thresholds for important restoration grass species of the western United States*. Environmental Toxicology and Chemistry 21:2692-2697. The report provides information on copper concentrations in water that may be toxic to several species of vegetation. This may have a bearing on revegetation at the Yerington Mine, especially in light of the statement in the second paragraph of section 1.2, Previous Monitoring and Data Acquisition, that indicates that copper concentrations in previously analyzed samples of waste rock are not consistent with representative local soils concentrations (implying that they were higher). Information from previous tests of tailings using the Nevada Division of Environmental Protection Meteoric Water Mobility Procedure may be useful in determining if copper (or other elements) may hinder revegetation efforts at the Yerington Mine.

Response to Comment: Comment noted. We agree that information from previous testing may be useful in determining if copper or other metals may affect potential revegetation efforts at the mine site.

Arthur G. Gravenstein, P. E.
Nevada Division of Environmental Protection
April 17, 2003
Page 5

If you have any questions regarding the response to comments or the attached (final) Cover Materials Work Plan, please call me at 1-406-782-9964 ext. 430.

Sincerely,

Dave McCarthy
Project Manager

cc: Bonnie Arthur, SFD-8-1, USEPA Region 9
Carla James (BLM)
Chuck Pope (BLM)
Tad Williams, Walker River Paiute Tribe
Robin Bullock, Atlantic Richfield Company
John Krause, Bureau of Indian Affairs
Stan Wiemeyer, U.S. Department of the Interior, Fish and Wildlife Services Division
Vicki Roberts/Johanna Emm, Yerington Paiute Tribe
Elwood Emm, Yerington Paiute Tribe
Paul Thompson, Office of Senator Harry Reid
Phyllis Hunewill, Lyon County Commissioner
Joe Sawyer, SRK Consulting
Dave Jewett, EPA/RSKERC
Ed Bates, EPA-ORD

Table of Contents

Section	Page
SECTION 1.0 INTRODUCTION	1
1.1 Location	2
1.2 Previous Monitoring and Data Acquisition.....	3
1.3 Data Quality Objectives	4
SECTION 2.0 WORK PLAN	6
2.1 Quality Assurance/Quality Control Procedures.....	8
2.2 Site Job Safety Analysis	12
SECTION 3.0 REFERENCES CITED	15

Figures

Figure 1	Site Location
Figure 2	Proposed Sampling Locations

Tables

Table 1	Engineering Properties of Soil Types
Table 2	Whole-Rock Analytical Parameters

Appendices

Appendix A.	Soil Type Descriptions
Appendix B.	Job Safety Analysis Forms

SECTION 1.0

INTRODUCTION

Atlantic Richfield Company has prepared this Cover Materials Work Plan (Work Plan) to assess the availability of off-site suitable cover materials for potential use at the Yerington Mine Site, pursuant to the Closure Scope of Work (SOW). Per the SOW (Brown and Caldwell, 2002a), the objective of this Work Plan is to evaluate “potential cover materials from alluvial borrow sources and from existing mine units for use in potential site closure activities”.

In addition to off-site native alluvium, characterization data for the potential use of cover materials from the Waste Rock Areas, Tailings Areas, and from the Arimetco Heap Leach Pads will also be collected, as presented in the following companion Draft Work Plans: *Waste Rock Areas Work Plan* (Brown and Caldwell, 2002b), *Tailings and Evaporation Ponds Work Plan* (Brown and Caldwell, 2002c) and *Arimetco Heap Leach and Process Components Work Plan* (Brown and Caldwell, 2002d). Characterization of potential off-site and on-site cover materials will include an inventory of available material types, volume estimates, the collection of representative samples, and laboratory analyses. Geotechnical analyses will include grain size, moisture content, density, compaction characteristics and other physical analyses. Geochemical analyses included acid-base accounting, whole rock chemistry and agricultural parameters to assess the viability of the waste rock, tailings and heap materials to support vegetation.

This Cover Materials Work Plan proposes field investigations to identify off-site sources of native alluvium as potential cover materials that will complement the characterization activities to be conducted under the companion Work Plans described above. The purpose of the investigation for cover materials, as stated in the SOW, is to “collect soil samples for analyses and quantify soil volumes” so that “suitable soils can be used to cap facilities to support closure and future land use”. Results of the proposed site investigation activities presented in this Work Plan will be compiled and presented in a Data Summary Report.

The remainder of Section 1.0 of this Work Plan describes the locations of waste rock, tailings and heap areas, and areas of native alluvium located west of the mine site. This section also describes previous sampling and analytical results, and the data quality objectives (DQOs) for this Work Plan in more detail. Section 2.0 presents the details of the proposed site investigation activities including proposed sampling locations, sampling protocols, and quality assurance and quality control (QA/QC) procedures per the Draft Final Quality Assurance Project Plan (QAPP; Brown and Caldwell 2003). Section 2.0 of this Work Plan also presents a task-specific Job Safety Analysis in the context of a more comprehensive Health and Safety Plan (SHSP, Brown and Caldwell, 2002e). Section 3.0 lists references cited in this Work Plan.

1.1 Location

The Yerington Mine Site is located west and northwest of the town of Yerington in Lyon County, Nevada (Figure 1). The Waste Rock Areas (WRAs) are located north and south of the Yerington Pit, as shown in Figure 2, and consist of three geographically distinct features described below:

- South WRA is the largest WRA, and occupies most of the area south of the Yerington Pit.
- W-3 WRA lies north of the Phase IV-Slot Heap Leach and east of the Arimetco Electrowinning Plant.
- S-32 WRA consists of low-grade material stockpiled west of the Phase I/II Heap, and south of the Arimetco Plant Site.

The Tailings Areas are generally distributed through the northern portion of the mine site, as shown in Figure 2, and consist of:

- Oxide Tailings (also known as Vat Leach Tailings or VLT) located between the Phase IV-VLT and Phase III-4X Arimetco Heap Leach Pads, extending to the western margin of the mine site.
- Sulfide Tailings that occupy the northeast corner of the mine site, except for a natural topographic feature (McLeod Hill).

Arimetco Heap Leach areas, shown in Figure 2, which may also provide suitable cover materials consist of:

- Phase I Heap Leach Pad (adjacent to the S-32 WRA)
- Phase II Heap Leach Pad (coincident with the W-3 WRA)
- Phase III South Heap Leach Pad
- Phase III-4X Heap Leach Pad
- Phase IV Slot Heap
- Phase IV VLT Heap

Proposed off-site borrow areas for sample collection and analysis of native alluvium as potential cover materials are shown on Figure 2. The proposed sample locations presented in the companion Work Plans described above are also shown on Figure 2.

1.2 Previous Monitoring and Data Acquisition

This section briefly describes available chemical and physical data for WRA, Tailings Area and Heap materials provided in the *Waste Rock Areas, Tailings and Evaporation Ponds* and the *Arimetco Heap Leach and Process Components Work Plans*.

Whole-rock analytical results from an Expanded Site Inspection conducted by the U.S. Environmental Protection Agency (EPA, 2000) for the S-32 and W-3 WRAs. With the exception of copper, all major constituents analyzed from the waste rock samples are consistent with representative local soils metals concentrations reported by Shacklette and Boerngen (1984).

Geotechnical data for the WRAs are presented in engineering documents prepared for Arimetco's Phase IV-Slot Heap Leach Pad. These include an evaluation of bulk slope stability, recommended constructed slope angles and benches, and soil strength properties. Because waste rock materials are identical in geologic character and grain size distribution to the heap materials, these results may be generalized for all WRAs for an evaluation of physical stability.

Whole-rock analytical results from a single sample collected by the EPA (2000) from the Sulfide Tailings Area are presented in the *Tailings Areas and Evaporation Ponds Work Plan*, with general background soil values for the area.

As part of the engineering design of Arimetco's Phase IV-VLT Heap Leach Pad, samples of materials from the Oxide and Sulfide Tailings were tested using the Nevada Division of Environmental Protection (NDEP) Meteoric Water Mobility Procedure (MWMP). In addition, the Oxide Tailings sample was subjected to acid/base accounting, which indicated that that this material is slightly acid consuming (i.e., net acid neutralization potential greater than zero). VLT materials were also characterized as part of NDEP's temporary capping of "iron bleed" tailings in 2002.

1.3 Data Quality Objectives

The Data Quality Objectives (DQOs) for field sampling and analytical activities described in this Cover Materials Work Plan include the collection of appropriate data to support the:

- Assessment of native alluvium for use as cover materials, if deemed necessary under the Final Permanent Closure Plan; and
- Development and evaluation of soil cover options for site closure.

Similar DQOs for the use of mine unit materials as cover materials were presented in the *Waste Rock Areas, Tailings and Evaporation Ponds* and the *Arimetco Heap Leach and Process Components Work Plans*.

A four-step DQO process was utilized to develop the activities described in this Work Plan. The DQOs will ensure that data of sufficient quality and quantity are collected to meet the project objectives. The four steps include:

- Step 1. State the Problem;
- Step 2. Identify the Decision;

- Step 3. Identify the Inputs to the Decision; and
- Step 4. Define the Boundaries of the Study.

The problem statement (Step 1) is as follows: “It is unknown whether native alluvial soils are of sufficient quality and quantity to be used as cover materials at the Yerington Mine Site”.

Step 2 of the DQO process (Identify the Decision) asks the key question that this Work Plan is attempting to address: “What sampling and analytical activities will serve to assess the potential use of native alluvial soils as cover materials?” The results of proposed field investigations proposed in this Work Plan will be integrated with previous investigations and analytical results to answer this question in a Data Summary Report.

Step 3 of the DQO process (Identify the Inputs to the Decision) identifies the kind of information that is needed to address the question posed under Step 2. Information obtained from field and analytical activities conducted this Work Plan will provide inputs to the decision.

Step 4 of the DQO process (Define the Boundaries of the Study) defines the spatial and temporal aspects of the field monitoring, sampling and analytical activities proposed in this Work Plan. The field and analytical activities described in this Work Plan will be conducted for the areas with sampling locations shown on Figure 2. Proposed activities are anticipated to be conducted in 2003, and the Data Summary Report is anticipated to be completed in 2003.

Analytical results will be used to assess the potential for the cover materials to pose a risk to human health or the environment, to be discussed in the Final Permanent Closure Plan for the Yerington Mine Site. The potential transport of these native alluvial materials for use at the mine site is not expected to modify their geochemical characteristics. Therefore, no increase in human health or ecological risk is anticipated.

SECTION 2.0

WORK PLAN

All site investigations, and related quality assurance/quality control (QA/QC) procedures, will be consistent with the DQOs described in Section 1.3. Atlantic Richfield proposes to conduct the following activities:

- Sampling of native alluvium from off-site locations (i.e., borrow areas);
- Characterization of the alluvium to assess their potential to serve as cover materials; and
- Integration of these results with similar materials characterization activities conducted under the *Waste Rock Areas, Tailings and Evaporation Ponds* and the *Arimetco Heap Leach and Process Components Work Plans*.

Figure 2 shows the proposed soil sample locations within the off-site native alluvium areas, along with proposed soil sample locations described in companion Work Plans. The Soil Conservation Service (SCS) Soil Survey of Lyon County (1979) was reviewed as part of this work plan, and soil types for the proposed off-site borrow areas are shown on Figure 2. These soil types were considered when developing the strategy for proposed sampling locations in the proposed borrow areas. Engineering properties of these soil types are presented in Table 1. Applicable soil type descriptions from the Soil Survey are provided in Appendix A.

Soil sample locations were positioned to obtain representative material types based on the SCS maps. Samples will be obtained from alluvial materials at off-site sample locations at nominal depths of one, three, and five feet below ground surface. The location and depth of proposed samples may be modified based on actual field conditions observed during sampling. A summary of proposed sample locations is presented below:

Off-site Borrow Area (Arimetco Land)*	9
Off-site Borrow Areas (2) (BLM Land)*	18
Sulfide Tailings	4
Oxide Tailings	2
Sulfide Ore Waste Rock Area	2
W-3 Waste Rock Area	5
South Waste Rock Area	8
Phase I Heap Leach Pad	2
Phase II Heap Leach Pad	2
Phase III South Heap Leach Pad	4
Phase III - 4X Heap Leach Pad	4
Phase IV - VLT Heap Leach Pad	4
Phase IV - Slot Heap Leach Pad	6

*to be collected under the Cover Materials Work Plan with each location providing 3 depth-specific samples

Results of field investigation and laboratory analytical activities described in this Work Plan will be presented in a Data Summary Report that will include the following information:

- Volume estimates
- Geochemical characteristics
- Physical characteristics
- Comparison to appropriate human health and ecological risk criteria or guidelines

Material volume estimates of native alluvium will be based on available geologic or geophysical information for the potential borrow areas shown in Figure 2. As stated in the appropriate companion Work Plans, the quantity of potential cover materials in the WRAs, Tailings Areas and Arimetco Heaps will be calculated using a Digital Terrain Model (DTM) based on topographic information generated from August 2001 aerial photogrammetry.

The geochemistry of the alluvial materials will be evaluated for their potential to pose a human health or ecological risk, and to support vegetation. The following analyses will be conducted on samples collected to assess the applicability of particular materials to be used as cover material:

- Whole-Rock Analysis (i.e., metals)
- Agricultural Analyses
- Acid-Base Accounting (ABA)
- Geotechnical and Physical Parameters

Whole-rock analyses for the parameters listed in Table 1 and acid-base accounting (ABA) will be performed by a Nevada-certified laboratory. Agricultural analyses, performed to determine the availability of nutrients for planned or volunteer re-vegetation, will include: Nitrogen, Phosphorus and Potassium (NPK) concentrations; Boron, Chlorine, Calcium, Magnesium and Sodium concentrations; and the calculation of the Sodium Absorption Ratio (SAR).

In order to demonstrate the physical stability of closed mine units that may be covered with alluvium (or combinations of alluvium with waste rock, oxide tailings and heap leach materials) geotechnical characteristics of the native alluvium will be evaluated to support slope stability and stormwater management designs. Physical parameters such as grain size (ASTM D-422), density, compaction characteristics and moisture storage capacity will be analyzed. Results from grain size (particle distribution) analyses may be used in a semi-quantitative manner to assess the potential for cover materials to generate fugitive dust.

All field activities will be conducted in accordance with the Site Health and Safety Plan and the site Job Safety Analysis provided in Section 3.2.

2.1 Quality Assurance and Quality Control Procedures

Procedures for material collection and analysis will follow the specifications and standard operating procedures described in this section. In addition, the procedures will adhere to the Draft Final QAPP for the Yerington Mine Site (Brown and Caldwell, 2003). Quality Assurance/Quality Control (QA/QC) methods described in the QAPP will ensure that the quality and quantity of the analytical data

obtained during the field activities described in this Work Plan are sufficient to support the DQOs.

QA/QC issues include:

- Identification of appropriate sample locations and sample collection methods;
- Sample handling and transport; and
- Detection limit and laboratory analytical level requirements.

Sample Collection

Prior to sampling, field personnel will review available site geologic information to finalize sample locations. Proposed sample locations in areas of abundant and sparse native vegetation will also be evaluated in this process. Sample locations will be recorded using a hand-held global positioning system (GPS) and marked in the field with an aluminum tag enscribed with the sample number and date.

Composite sampling methods will be used to develop representative depth-specific samples for each proposed location. Off-site alluvial materials will be sampled by collecting the material with a backhoe and/or hand tools (e.g., augers, disposable plastic trowels or shovels) up to five feet below the ground surface. Equal aliquots of collected solids from discrete depths (e.g. zero to one foot, two to three feet and four to five feet) will be mixed thoroughly by shaking approximately 2.5 gallons of material in a 5-gallon bucket to eliminate strata variation effects. Each solids sample to be combined with others into a single depth-specific composite sample will be weighed on a scale or measured in a graduated volumetric container, then transferred to the mixing bucket. The following depth-specific samples, by approximate weight, will be obtained from the mixed materials:

- 2 kilograms of material for whole-rock analysis
- 1 kilograms for agricultural and ABA analyses
- 1 kilograms for particle size distribution and moisture analysis

Each of the above samples will be placed in sealed double zip-loc[®] plastic bags, marked with a permanent marker prior to sample collection. After obtaining these samples for whole-rock and ABA analysis, the 5-gallon bucket will be filled with material from the same location in the same manner, for geotechnical analysis (particle size distribution, density, compaction and moisture). Each sample will be sealed and labeled with QA/QC procedures described below prior to shipment or transport to the

analytical laboratory.

Sample Identification and Preservation

After each sample bag is identified by marking the field sample identification on the zip-loc[®] plastic bag, a sample label will be completed and attached to the plastic bag, and a second zip-loc[®] bag will be used to contain the labeled bag in case the label falls off. Strict attention will be given to ensure that each sample label corresponds to the field identification number marked on the bag prior to sample collection. The labels will be filled out with a permanent marker and will include the following information:

- Sample identification
- Sample date
- Sample time
- Analyses to be performed
- Person who collected sample

Each sample will be tracked according to a unique sample field identification number assigned when the sample is collected, and recorded clearly in the field notebook. A copy of the bound field notebook pages containing sample identification numbers and corresponding locations should be made after returning to the office. Each sample will be tracked according to a unique sample field identification number assigned when the sample is collected. This field identification number will consist of three parts:

- Sampling event sequence number
- Sampling location
- Collection sequence number

For example, a soil sample collected in the borrow areas during the third sampling event at the fourth location sampled would be labeled: 003BA004. All final sample locations will be presented in a Data Summary Report. Unless otherwise specified for particular analysis methods, soil samples will generally not require addition of preservatives.

Field QA: Sample Handling and Transport

The QA objectives for the sample-handling portion of the field activities are to verify that packaging and shipping are not introducing variables into the sampling chain that could provide any basis to question the validity of the analytical results. In order to fulfill these QA objectives, QC samples will be prepared and submitted. If the analysis of the QC sample indicates that variables were introduced into the sampling chain, then the samples shipped with the questionable QC sample will be evaluated for the possibility of cross-contamination in the field or breach of laboratory QC.

All blanks and duplicate samples will be labeled in the same manner as regular samples, with no indication that they are QC samples. For example, the duplicate sample to the one stated above might be labeled: 003BAX004, with documentation in the field notebook that 003BA004 and 003BAX004 are duplicate samples. A similar labeling procedure would be used for blanks.

Duplicate samples will be collected at a frequency of one per every 10 samples for each analysis. In general, duplicate samples will be collected in the same manner as regular samples. Each sample from a duplicate set will have a unique sample number labeled in accordance with the identification protocol, and the duplicates will be sent “blind” to the lab. Duplicate samples will be submitted for whole-rock analysis and ABA.

Equipment rinsate blanks will be collected to evaluate field sampling and equipment decontamination procedures. One equipment rinsate blank will be collected each day that sampling equipment is decontaminated in the field. Equipment rinsate blanks will be obtained by passing laboratory-grade, certified organic-free water through or over the decontaminated sampling devices used that day. The rinsate blanks that are collected will be analyzed for the same analytes as whole-rock analysis. Each equipment rinsate blank will be collected and sealed in a one-liter HDPE container preserved with nitric acid to a pH of approximately 2.0.

Since contaminants (e.g., volatile organic solvents, PCB, pesticides) are not being analyzed for as part of the Cover Materials Work Plan, field and trip blanks will not be collected to evaluate whether contaminants have been introduced into the samples during sampling and transport procedures.

Decontamination of Equipment

All soil collection (sampling) equipment will be decontaminated between each sample location. In general, sampling equipment will be hand-washed with a solution of tap water and Alconox detergent, then double-rinsed in clean tap water. The decontamination wash should be accomplished with clean buckets, filled half to three-quarters full as follows:

- Bucket 1: Tap water with non-phosphate detergent such as Alconox.
- Bucket 2: Clean tap water or de-ionized water.
- Bucket 3: Clean tap water or de-ionized water.

Equipment decontamination consists of the following general steps:

- Removal of gross (visible) contamination by brushing or scraping.
- Removal of residual contamination by scrub-washing in Bucket #1,
- Rinsing in Bucket #2, then rinsing in Bucket #3. Change the water periodically to minimize the amount of residue carried over into the third rinse.

After use, gloves and other disposable PPE will be containerized and handled as investigation derived waste.

2.2 Site Job Safety Analysis

Prior to the start of work, field personnel will conduct a health and safety meeting to review the Site Health and Safety Plan (SHSP) and the site-specific Job Safety Analysis (JSA) for this Work Plan, attached as Appendix B, and to verify personal training certification. The JSA was created in accordance with Atlantic Richfield's Health and Safety protocols and the SHSP. The SHSP identifies, evaluates, and prescribes control measures for safety and health hazards, in addition to providing for

emergency response at the Yerington Mine site. Copies of the SHSP will be maintained at the site, in Atlantic Richfield's Anaconda office, and in Brown and Caldwell's Carson City office.

The SHSP includes a section for site characterization and analysis that will identify specific site hazards and aid in determining appropriate control procedures. Required information for site characterization and analysis includes:

- Description of the response activity or job tasks to be performed;
- Duration of the planned employee activity;
- Site accessibility by air and roads;
- Site-specific safety and health hazards;
- Hazardous substance dispersion pathways; and
- Emergency response capabilities.

All contractors will receive applicable training, as outlined in 29CFR 1910.120(e) and as stated in the SHSP. Required training, depending on the particular activity or level of involvement, may include MSHA or OSHA 40-hour training and annual 8-hour refresher courses. Other training may include, but is not limited to, competent personnel training for excavations and confined space, first aid, and cardio-pulmonary resuscitation (CPR). Copies of the 40-hour and annual refresher certificates will be obtained prior to any work activities and will be attached to the SHSP.

The JSA describes individual tasks, the potential hazards or concerns associated with each task, and the proper clothing, equipment, and work approach for each task. Personnel will initially review the JSA forms at a pre-entry briefing. Site-specific training will be covered at the briefing, with an initial site tour and review of site conditions and hazards. The following records of pre-work safety briefings will be attached to the SHSP:

- SHSP Employee Acknowledgement Form - signed by each person working on the job, acknowledging that they have read the SHSP.

- SHSP Safety Briefing Form - signed by the Site Health and Safety Coordinator or person conducting the meeting, noting what was discussed at the meeting, and who was present.

Elements to be covered in site-specific briefing include: persons responsible for site-safety, site-specific safety and health hazards, use of PPE, work practices, engineering controls, major tasks, decontamination procedures and emergency response. The JSA for this Work Plan incorporates individual tasks, the potential hazards or concerns associated with each task, and the proper clothing, equipment, and work approach for each task. The following table outlines the tasks and associated potential hazards that are included in the JSA provided in Appendix B:

SEQUENCE OF BASIC JOB STEPS	POTENTIAL HAZARDS
1. Safety Meeting	
2. Sample location identification	1. Inhalation of fugitive dust
3. Collection of soil sample by hand and decontamination of equipment	1. Skin irritation from dermal or eye contact 2. Slipping or falling on sharp rocks or other protruding objects 3. Encounter with dangerous wildlife (e.g., rattlesnakes)
4. All Activities	1. Back, hand, or foot injuries during manual handling of materials
5. All Activities	1. Heat exhaustion or stroke
6. All Activities	1. Hypothermia or frostbite
7. Unsafe conditions	1. All potential hazards

SECTION 3.0**REFERENCES CITED**

Applied Hydrology Associates (AHA), May 1983, *Evaluation of Water Quality and Solids Leaching Data*, prepared for Ananconda Minerals Company.

Brown and Caldwell, 2002a, *Yerington Mine Site Closure Scope of Work*, prepared for Atlantic Richfield Company.

Brown and Caldwell, 2002b, *Draft Waste Rock Areas Work Plan*, prepared for Atlantic Richfield Company.

Brown and Caldwell, 2002c, *Draft Tailings Areas and Evaporation Ponds Work Plan*, prepared for Atlantic Richfield Company.

Brown and Caldwell, 2002d, *Draft Arimetco Heap Leach and Process Components Work Plan*, prepared for Atlantic Richfield Company.

Brown and Caldwell, 2002e, *Site Health and Safety Plan for the Yerington Mine Site*, prepared for Atlantic Richfield Company.

Brown and Caldwell, 2003, *Draft Final Quality Assurance Project Plan*, prepared for Atlantic Richfield Company.

Nevada Division of Environmental Protection – Bureau of Corrective Actions (NDEP), November 1999a, *Field Sample Plan*, prepared in for the U.S. Environmental protection Agency, Region IX, Superfund Division.

Shacklette, H.T. and Boerngen, J.G., 1984, *Element Concentrations in Soils and Other Surficial Materials of the Conterminous United States*, U.S. Geological Survey Professional Paper 1270.

Soil Conservation Services (SCS), 1979, *Soil Survey of Lyon County Area, Nevada*, U.S. Department of Agriculture.

United States Environmental Protection Agency (USEPA), October 2000 Expanded Site Inspection.